

Demolition of Wadham College Building, Iffley Road, Oxford

Progress Update 21

11th August 2017

Demolition of the last section of the flats will now continue from Monday following the removal of further asbestos material.

Removal of the foundations adjacent to 1 Percy St is now complete and the shoring system has been removed.

Underpinning of the foundations to the house will now be carried out in preparation for the construction of the new wall.

Removal from site of the old petrol tanks from the garage will take place over the next week.

Some more artwork panels from Larkise primary school and Pegasus Theatre have now been added to the hoardings.



If you have any issues then as ever please do get in touch.

Richard Foot

Site Manager



Beard
201 Cumnor Hill
Oxford
OX2 9PJ

Site Manager- Richard Foot - 07875 034534
Contracts Manager-Andy Shephard - 01865860000
Bidwell Contact - David Jobbins 01865592614
College Contact - Julia Banfield 01865 287453