

Demolition of Wadham College Building, Iffley Road, Oxford

Progress Update 24 8th September 2017

Demolition is now all complete except for the wall along Charles St which will be removed over the course of next week.

The removal of the 3 existing petrol tanks next to Percy St is still ongoing and we will be installing some sheet piling from Monday to effect their removal.

Demolition materials will carry on being removed from site therefore please be aware of the lorry movements on to and off site via Charles St

The new blockwork gable wall to 1 Percy St is now being built.



Richard is on holiday for another week so our Site Manager Steve Day is on site, his mobile number is 07909 251125 if you have any issues.

Andy Shephard

Contracts Manager



Beard
201 Cumnor Hill
Oxford
OX2 9PJ

Site Manager- Richard Foot - 07875 034534
Contracts Manager-Andy Shephard - 01865860000
Bidwell Contact - David Jobbins 01865592614
College Contact - Julia Banfield 01865 287453