

Demolition of Wadham College Building, Iffley Road, Oxford

Progress Update 22
18th August 2017

Demolition of the last section of the flats will be completed next week.

The remaining slab will then be broken up this will generate quite a bit of continues noise we will endeavour to complete this as quickly as possible

Demolition materials will be removed from site therefore please be aware the lorry movement on site will increase entry will be via Charles St

Underpinning to 1 Percy St is well underway and on completion a scaffold will be erected to commence the new block wall



If you have any issues then as ever please do get in touch.

Richard Foot

Site Manager



Beard
201 Cumnor Hill
Oxford
OX2 9PJ

Site Manager- Richard Foot - 07875 034534
Contracts Manager-Andy Shephard - 01865860000
Bidwell Contact - David Jobbins 01865592614
College Contact - Julia Banfield 01865 287453